



Transportation
Sales Tax Program

4th Quarter 2024 Update



Sales Tax Program Overview



Referendums

Each approved for a period of 7 years

- 2008 (May 2009 - April 2016)
- 2014 (May 2016 - April 2023)
- 2022 (May 2023 - April 2030)



Funds Collected with Interest

- 2008 - \$143.7 million
- 2014 - \$274.5 million
- 2022 - \$587 million (estimated)



Capacity Projects

Intersection Projects

Other Transportation Projects

Dirt to Pave Projects

Resurfacing Projects

Greenbelt Projects

Recently Completed Projects

Clements Ferry Road Widening Phase 2 (Jack Primus Road to SC 41)

District 2 & 8 | 2014 Capacity Project

- \$77.5 million (\$20 million Federal, \$57.5 million Sales Tax)
- Managed by Berkeley County, 4.5 miles
- Construction contract awarded November 2020 / Contract completion date November 2024
- Substantial completion was issued October 14, 2024



Clements Ferry Road
Widening Phase 2

Henry Brown Boulevard Phase 2 (Liberty Hall Road to Old Mt. Holly Road/US 52)

District 1 & 8 | 2014 Capacity Project

- \$33.6 million (All Sales Tax)
- Managed by Berkeley County, 4 miles
- Construction contract awarded June 2021 / Contract completion date December 2024
- Substantial completion was issued December 20, 2024



Old Parker Road

Jasper Lane, Marvel Oak Circle & Old Parker Road (Dirt to Pave)

Countywide | 2014 Dirt To Pave Project

- Managed by Berkeley County
- Construction contract awarded March 2022 / Contract completion date October 2024
- Substantial completion was issued September 30, 2024

Henry Brown Boulevard Phase 2



Henry Brown Boulevard
at Chaste Tree Drive

Old Mount Holly Road
at US 52



Henry Brown Boulevard
at Adler Drive

Projects Under Construction

2024 Local Resurfacing

All Districts | 2022 Resurfacing

- \$12.17 million (All Sales Tax)
- Managed by Berkeley County, 33 miles
- Construction contract awarded December 2024 / Contract completion date April 2026

Henry Brown Boulevard Extension Phase 1A (Red Bank Road & Henry Brown Boulevard)

District 1 | 2008 Capacity Project

- \$3.1 million (All Sales Tax)
- Managed by SCDOT
- Construction contract awarded September 2024 / Contract completion date June 2026
- Construction began in December 2024

US 176 Widening Phase 1 (US 17A to Nexton Parkway)

District 5 & 6 | 2014 Capacity Project

- \$65.3 million (All Sales Tax)
- Managed by Berkeley County, 4.7 miles
- Construction contract awarded August 2021 / Contract completion date December 2025
- Construction activities continue (see following slide)



Tall Spruce Drive



Eight Point Road



Long Needle Drive

US 176 Widening Phase 1



Road base preparation, stormwater drainage, curb & gutter and sidewalk construction continue



8'x5' box culvert construction began



Pond 2 outfall ditch excavation completed

Projects In Design - Capacity

Cypress Gardens Road Improvements

District 3 | 2022 Capacity Project

- Notice to Proceed was issued January 2, 2025, and design efforts are underway.

Jedburg Road Improvements Phase 1 (County Line to Wildgame Road)

District 7 | 2022 Capacity Project

- Community Meeting for Dawson Branch Road realignment was held on December 5, 2024.
- Final design is underway for the Strathmore Road and Dawson Branch Road realignment.
- Preliminary design continues for the Jedburg Road improvements.
- Jurisdictional Determination package has been submitted and is under review by the USACE.

Jedburg Road Improvements Phase 2 (Wildgame Road to US 176)

District 7 | 2022 Capacity Project

- Traffic counts and wetland delineations have been completed.
- Surveys are underway.

North Cedar Street Extension

District 7 | 2022 Capacity Project

- Final design and right-of-way acquisition is underway.
- County is coordinating with the Town of Summerville and Dorchester County on a new IGA for the County to take over managing this project.

Projects In Design - Capacity

Old Mount Holly Road Improvements

District 3 | 2022 Capacity Project

- Survey, traffic analysis and conceptual design are underway.

US 176 Widening Phase 2 (Nexton Parkway to Jedburg Road)

District 5 & 7 | 2022 Capacity Project

- Survey, traffic analysis and conceptual design are underway.

US 52 and US 176

District 3 | 2022 Capacity Project

- Scope and fee is being developed for interim improvements while long-term improvements are being analyzed with the US 52 Corridor Improvements Project.

US 52 Corridor Improvements

District 3, 6, 7 & 8 | 2022 Capacity Project

- The draft traffic study for the US 52 / US 176 intersection is completed and the report is being finalized.
- The draft traffic study for the US 52 Corridor is completed and the report is being finalized.

Projects In Design – Intersection

Black Tom Road at Black Tom Road Extension

District 7 | 2022 Intersection Project

- Wetland delineation has been completed.
- Preliminary design is underway.

Cooper Store Road at Black Tom Road Extension

District 7 | 2022 Intersection Project

- Wetland delineation has been completed.
- Preliminary design is underway.

River Landing Drive at Seven Farms Drive

District 2 | 2022 Intersection Project

- Survey and geotechnical investigations have been completed.
- Draft traffic report and conceptual designs have been completed and the report is being finalized.
- Preliminary design will begin once traffic report is finalized.


Royle Road at Farmington Road / Treeland Drive

District 4 | 2022 Intersection Project

- Survey, traffic analysis and conceptual design are underway.



Cooper Store Road at
Black Tom Road Extension



Royle Road at
Farmington Road / Treeland Drive

Projects In Design – Intersection

Snake Road at NAD Road

District 1 | 2022 Intersection Project

- Survey, traffic analysis and geotechnical investigations are underway.
- Preliminary design will begin once traffic report is finalized.

Tanner Ford Boulevard at Tanner Hall Boulevard

District 2 | 2022 Intersection Project

- Draft traffic report and conceptual designs have been completed and the report is being finalized.
- Preliminary design will begin once traffic report is finalized.

US 52 at Old 52 and Rembert C. Dennis Boulevard

District 6 & 8 | 2022 Intersection Project

- Path forward will be determined in January 2025 with the final US 52 Corridor Study.

US 52 at southern terminus of Old 52

District 3 & 8 | 2022 Intersection Project

- Path forward will be determined in January 2025 with the final US 52 Corridor Study.

US 52 at Stephanie Drive and Windsor Mill Road

District 3 | 2022 Intersection Project

- Path forward will be determined in January 2025 with the final US 52 Corridor Study.



Snake Road at
NAD Road

Projects In Design – Other Transportation

Clements Ferry Road Phase 1 Multi-Use Path

District 2 | 2022 Other Transportation Project

- SCDOT LPA Application and final plans are currently under review by SCDOT.
- Stormwater permitting is underway.

Old Highway 52 at Colony Post Loop and Cypress Plantation Road

District 3 | 2022 Other Transportation Project

- Draft traffic report has been completed and the report is being finalized.

Old Highway 52 at Orion Way

District 2 | 2022 Other Transportation Project

- Preliminary plans have been completed and final design is underway.

Oxford and Trinity Bridges

District 4 | 2022 Other Transportation Project

- Survey is underway.
- Wetland delineation has been completed.
- FEMA model has been received and hydraulic modeling of the canal is underway.



Oxford Bridge



Trinity Bridge

Projects In Design – Other Transportation

River Reach Drive

District 2 | 2022 Other Transportation Project

- County is working with the City of Charleston to move the project forward with DR Horton. The improvements are proposed to be completed as part of a DR Horton project.

Sangaree Parkway Improvements

District 4 | 2022 Other Transportation Project

- Survey is underway
- Conceptual design and cost estimates have been completed and are under review.

Yeamans Hall Road Improvements

District 1 | 2022 Other Transportation Project

- The County is partnering with the City of Hanahan to fund a portion of a roundabout project at Yeamans Hall Road and Loftis Road. The City of Hanahan is working with their design consultant for design.

Projects In Design – Dirt to Pave

Rice Hope Roads

District 4 | 2014 Dirt to Pave

- ROW plans were completed.

2022 Dirt to Pave

Various Districts | 2022 Dirt to Pave

- Staff has been receiving feedback from the property owners to gage their support for paving the road and their willingness to donate right-of-way or easements if needed. See table below.

ROAD	Letters Mailed	Yes to Project and Donate	Yes to Project May Donate	Yes to Project but No Donate	No to Project and No Donate	No Response	Return Mail
BO CAT ALLY	13					12	1
Dennis Ridge	27	7	6		2	11	1
George St	15	1	2		1	11	
Hammond St	10	3	1		1	5	
Hill Top Dr	14	2			6	6	
Judy Hill Dr	3		1			2	
Richardson St	10		1		7	2	
Seabrook Dr	8		1			7	
St Julian Dr	39	16	5	1		17	
Webb St	8				6	2	

Greenbelt Projects

- The Greenbelt Advisory Committee discussed potential projects, including multiple donations, for consideration for the Greenbelt Program at their December 17, 2024 meeting.
- The Greenbelt Advisory Commission finalized the online application forms. The first cycle for open applications has been set for January 2nd – April 30th, 2025. Any project applicant or landowner will be able to submit a Notice of Intent through the greenbelt website (berkeleygreenbelt.com) to initiate the process.



Completed Projects

Capacity Projects (~\$250M spent)

- Clements Ferry Rd Improvements Phase 1 (I-526 to Jack Primus Road) (2008)
- Clements Ferry Rd Improvements Phase 2 (Jack Primus Road to SC 41) (2014)
- College Park Rd Improvements (2008)
- Henry Brown Blvd Extension Phase 1 (Liberty Hall Road to Red Bank Road) (2008)
- Henry Brown Blvd Extension Phase 2 (Liberty Hall Road to US 52) (2014)
- Jedburg Rd Interchange (2014)
- Nexton Parkway (Pine Hollow Drive to US 176) (2014)
- Railroad Ave Extension (2008)
- Sheep Island (Nexton) Interchange & I-26 Widening (2014)
- Sheep Island (Nexton) Parkway South (I-26 to North Maple Street) (2014)
- US Highway 17-A Improvements (2008)



Sheep Island (Nexton) Parkway
& I-26 Widening

Intersection Projects (~\$13M spent)

- Daniel Island Drive at Seven Farms Drive (2014)
- Foster Creek Road at Tanner Ford Boulevard (2014)
- Henry Brown Boulevard at Tanner Ford Boulevard (2008)
- Highland Park Avenue at Hanahan Road (2008)
- Murray Drive at Yeamans Hall Road (2014)
- North Highway 17-A at Highway 41 (2008)
- Old Highway 52 at Cypress Gardens Road (2008)
- Royle Road at Sangaree Parkway (2014)



Daniel Island Drive at
Seven Farms Drive



Royle Road at
Sangaree Parkway

Completed Projects

Major Resurfacing Projects (~\$31M spent)

- Black Tom Road (2014)
- Dr. Evans Road (2014)
- Hoodtown Road (2014)
- Jedburg Road (US 176 to County Line) (2008)
- Mudville Road (2014)
- Old Highway 52 (2014)
- SC 402 (minimum of 7 miles) (2014)
- SC 45 (minimum of 6 miles) (2014)
- SC 6 (Main St. Moncks Corner) (2014)
- SC Highway 6 (S-5 to SC-311) (2008)

Other Transportation Projects (~\$6M spent)

- Berkeley County Airport Runway Extension Project (2014)
- Bushy Park Channel Dredging (2014)



Bushy Park
Channel Dredging



Completed Projects – Paving (73 Roads, ~\$25M spent)


Ambassador Avenue (2008)
Arthur Gillins Lane (2008)
Avery Drive (2008)
Ballentine Street (2014)
Barnyard Road (2014)
Beulah Tabernacle Road (2008)
Blanding Road (2008)
Bridle Lane (2014)
Britt Drive (2014)
Calestown Road (2008)
Cannon Court (2014)
Caroline Drive (2014)
Cherrywood Drive (2014)
Churchill Road (2014)
Coaxum Road (2008)
Countryside Way (2014)
Crawford Road (2008)
Crest Lane (2014)
Dennis Drive (2008)
Dewey Drive (2014)
England Road (2008)
Fall Street (2014)
Farm Hill Circle (2008)
Fauling Road (2008)
Felix Lane (2014)

Fennick Drive (2008)
Firehouse Road (2008)
Four Acre Lane (2014)
Frances Street (2014)
Galloway Court (2014)
George Wigfall Road (2008)
Georgiana Drive (2014)
Green Bay Road (2008)
Greenleaf Drive (2014)
Harlock Drive (2014)
Heyward Lane (2014)
Hunt Drive (2014)
Jacob Piland Road (2008)
Jasper Lane (2014)
Jelly Rolls Road (2014)
Kale Street (2014)
Marvel Oak Circle (2014)
Mary Street (2014)
McElveen Avenue (2014)
Memory Lane (2014)
Millwood Loop (2014)
Mitchum Town Road (2008)
Morrison Drive (2014)
Moultrie Lane (2008)
Mourning Dove Court (2008)

Old Parker Road (2014)
Orvin Street (2014)
Paslay Drive (2014)
Radford Lane (2014)
Ranch Drive (2014)
Sanders McNeil Road (2014)
Schurlknight Road (2014)
Sheriff's Lane (2014)
Spring Pond Road (2008)
Starks Croker Drive (2008)
Steelshed Lane (2014)
Stevensridge Lane (2008)
Striper Avenue (2014)
Telfair Road (2014)
Timberline Way (2008)
Tobacco Road (2008)
Tom Conley Park Road (2014)
Tracy Road (2014)
Tuxbury Farm Road (2014)
Upton Road (2014)
Water Pointe Avenue (2014)
Wilder Road (2008)
Zion Road (2008)



Starks Croker



Jacob Piland

Building Berkeley

Learn more about active infrastructure improvements around Berkeley County including bridges, dirt to pave, interchanges, resurfacing, storm water, and road widening road projects by using the **QR Code** below or going to **buildingberkeley.com**!



Thank You

