



Transportation
Sales Tax Program

4th Quarter FY 2025 Update

July 14, 2025



Sales Tax Program Overview



Referendums

Each approved for a period of 7 years

- 2008 (May 2009 - April 2016)
- 2014 (May 2016 - April 2023)
- 2022 (May 2023 - April 2030)



Funds Collected with Interest

- 2008 - \$143.7 million
- 2014 - \$274.5 million
- 2022 - \$587 million (estimated)



Capacity Projects

Intersection Projects

Other Transportation Projects

Dirt to Pave Projects

Resurfacing Projects

Greenbelt Projects

Projects Under Construction

2024 Local Resurfacing

All Districts | 2022 Resurfacing

- \$12.17 million (All Sales Tax)
- Managed by Berkeley County, 33 miles
- Construction Notice to Proceed March 10, 2025 / Contract completion date June 2026
- 8 roads have been resurfaced to date.

Henry Brown Boulevard Extension Phase 1A (Red Bank Road & Henry Brown Boulevard)

District 1 | 2008 Capacity Project

- \$3.1 million (All Sales Tax)
- Managed by SCDOT
- Construction contract awarded September 2024 / Contract completion date June 2026
- Construction is ongoing.

US 176 Widening Phase 1 (US 17A to Nexton Parkway)

District 5 & 6 | 2014 Capacity Project

- \$65.3 million (All Sales Tax)
- Managed by Berkeley County, 4.7 miles
- Construction contract awarded August 31, 2021 / Contract completion date November 2025
- Construction activities continue with concrete curb, sidewalk, base course and drainage installation. (See next slide)

2024 OCST Resurfacing

Dundalk Court



Before

After

Stonehurst Drive



Before

After

Waddington Trace



Before

After

W Hartwick Lane



Before

After

US 176 Widening Phase 1



Sidewalk



Box Culvert



Drainage Pipe



Paving

Projects In Design - Capacity

Cypress Gardens Road Improvements

District 3 | 2022 Capacity Project

- Survey is underway.
- Traffic report and Conceptual Plans have been submitted and are under review.

Jedburg Road Improvements Phase 1 (County Line to Wildgame Road)

District 7 | 2022 Capacity Project

- Permitting and right of way acquisition is underway for the Dawson Branch Road realignment.
- Final plans are being prepared for the Strathmore Road realignment.
- SCDOT comments on the traffic report are being addressed.
- Preliminary design continues for the Jedburg Road mainline improvements.

Jedburg Road Improvements Phase 2 (Wildgame Road to US 176)

District 7 | 2022 Capacity Project

- Survey is underway.
- Traffic report has been submitted and is under review.

North Cedar Street Extension

District 7 | 2022 Capacity Project

- Berkeley County is taking over the management of the project and the IGA is being developed.

Projects In Design - Capacity

Old Mount Holly Road Improvements

District 3 | 2022 Capacity Project

- The draft traffic study has been received and is currently under review.
- Preliminary design efforts are underway.

US 176 Widening Phase 2 (Nexton Parkway to Jedburg Road)

District 5 & 7 | 2022 Capacity Project

- Field and Environmental surveys are complete.
- Traffic analysis and conceptual design efforts are underway.

US 52 and US 176

District 3 | 2022 Capacity Project

- A stakeholder meeting will be held to discuss the path forward for this project.

US 52 Corridor Improvements

District 3, 6, 7 & 8 | 2022 Capacity Project

- The traffic study has been completed and path forward will be reviewed by staff.

Projects In Design – Intersection

Black Tom Road at Black Tom Road Extension

District 7 | 2022 Intersection Project

- SCDOT LPA Application was approved.
- SCDOT's comments on the preliminary plans and traffic report are being addressed.

Cooper Store Road at Black Tom Road Extension

District 7 | 2022 Intersection Project

- SCDOT LPA Application was approved.
- SCDOT's comments on the preliminary plans and traffic report are being addressed.
- County is preparing to start construction on an interim improvement at this intersection.

River Landing Drive at Seven Farms Drive

District 2 | 2022 Intersection Project

- Preliminary plans have been submitted and are under review.


Royle Road at Farmington Road / Treeland Drive

District 4 | 2022 Intersection Project

- Alternative Analysis is underway.



Cooper Store Road at
Black Tom Road Extension



Royle Road at
Farmington Road / Treeland Drive

Projects In Design – Intersection

Snake Road at NAD Road

District 1 | 2022 Intersection Project

- Finalizing coordination with SCDOT on their traffic analysis, utility report, and preliminary plans comments.

Tanner Ford Boulevard at Tanner Hall Boulevard

District 2 | 2022 Intersection Project

- Preliminary design is underway.

US 52 at Old 52 and Rembert C. Dennis Boulevard

District 6 & 8 | 2022 Intersection Project

- Scope and fee is being developed.

US 52 at southern terminus of Old 52

District 3 & 8 | 2022 Intersection Project

- Scope and fee is being developed.

US 52 at Stephanie Drive and Windsor Mill Road

District 3 | 2022 Intersection Project

- Path forward will be determined with the US 52 Corridor project.



Snake Road at
NAD Road

Projects In Design – Other Transportation

Clements Ferry Road Phase 1 Multi-Use Path

District 2 | 2022 Other Transportation Project

- SCDOT’s comments on the construction plans and NEPA document are being addressed.
- Utility coordination has been finalized.

Old Highway 52 at Colony Post Loop and Cypress Plantation Road

District 3 | 2022 Other Transportation Project

- Preliminary design is underway.

Old Highway 52 at Orion Way

District 2 | 2022 Other Transportation Project

- Permitting is complete.
- Right of way acquisition is underway.

Oxford and Trinity Bridges

District 4 | 2022 Other Transportation Project

- The Bridge Alternate Reports have been submitted to SCDOT for review.
- The Limehouse Branch Canal Hydraulic Analysis Alternative Study is under review.



Oxford Bridge



Trinity Bridge

Projects In Design – Other Transportation

River Reach Drive

District 2 | 2022 Other Transportation Project

- The improvements are proposed to be completed as part of a DR Horton project. DR Horton is currently working through the City of Charleston's permitting process.

Sangaree Parkway Improvements

District 4 | 2022 Other Transportation Project

- Conceptual design was submitted and is under review.

Yeamans Hall Road Improvements

District 1 | 2022 Other Transportation Project

- The County is partnering with the City of Hanahan to fund a portion of a roundabout project at Yeamans Hall Road and Loftis Road.

Projects In Design – Major Resurfacing

United Drive (5 miles SE of SC 41 to Halfway Creek Road S-100 – 2.57 miles)

District 8 | 2022 Resurfacing

- The last 2.67 miles are part of the 2024 Resurfacing Package that is under construction.

Bushy Park Road

District 1, 2 & 8 | 2022 Resurfacing

- Resurfacing of this road will be programmed at a later date.

Gravel Hill Road (Mendel Rivers Road to Harristown Road – 2.5 miles)

District 6 & 8 | 2022 Resurfacing

- Resurfacing of this road will be programmed at a later date.

SC 45

District 7 & 8 | 2022 Resurfacing

- Resurfacing of this road will be programmed at a later date

Harristown Road

District 6 & 8 | 2022 Resurfacing

- Resurfacing of this road will be programmed at a later date

Projects In Design – Local Resurfacing

2025 Resurfacing Package

Various Districts | 2022 Resurfacing

- Draft package is currently being prepared.

2026 Resurfacing Package

Various Districts | 2022 Resurfacing

- Draft package is currently being prepared.

Projects In Design – Dirt to Pave

Constitution Avenue

District 8 | 2014 Dirt to Pave

- Final design and permitting are underway.

Rice Hope Roads (Childsbury Drive, Crawdad Court, Osprey Drive, View Drive)

District 4 | 2014 Dirt to Pave

- ROW acquisition and permitting are underway.

Strawberry Roads (Arquat Lane, Berry Road, Christ Temple Road, Junior Road, Oaklawn Drive, Rebecca Lane, Tigers Den Lane)

District 4 | 2014 Dirt to Pave

- Design is complete and project will be bid with remaining dirt to pave roads.

Projects In Design – Dirt to Pave

2022 Dirt to Pave

Various Districts | 2022 Dirt to Pave

- Staff has been received feedback from the property owners to gage their support for paving the road and their willingness to donate right-of-way or easements if needed. See table below.

ROAD	Letters Mailed	Yes to Project and Donate	Yes to Project May Donate	Yes to Project but No Donate	No to Project and No Donate	Maybe to Project and Donate	No Response
BO CAT ALLY	13			1		1	11
Dennis Ridge	27	11	5	2	2		7
George St	15	1	2		3		9
Hammond St	10	5	1		1		3
Hill Top Dr	14	2			6		6
Judy Hill Dr	3		2				1
Richardson St	10				8		2
Seabrook Dr	7		1				7
St Julian Dr	39	19	6	3			10
Webb St	8				6		2

Completed Projects

Capacity Projects (~\$250M spent)

- Clements Ferry Rd Improvements Phase 1 (I-526 to Jack Primus Road) (2008)
- Clements Ferry Rd Improvements Phase 2 (Jack Primus Road to SC 41) (2014)
- College Park Rd Improvements (2008)
- Henry Brown Blvd Extension Phase 1 (Liberty Hall Road to Red Bank Road) (2008)
- Henry Brown Blvd Extension Phase 2 (Liberty Hall Road to US 52) (2014)
- Jedburg Rd Interchange (2014)
- Nexton Parkway (Pine Hollow Drive to US 176) (2014)
- Railroad Ave Extension (2008)
- Sheep Island (Nexton) Interchange & I-26 Widening (2014)
- Sheep Island (Nexton) Parkway South (I-26 to North Maple Street) (2014)
- US Highway 17-A Improvements (2008)



Sheep Island (Nexton) Parkway
& I-26 Widening

Intersection Projects (~\$13M spent)

- Daniel Island Drive at Seven Farms Drive (2014)
- Foster Creek Road at Tanner Ford Boulevard (2014)
- Henry Brown Boulevard at Tanner Ford Boulevard (2008)
- Highland Park Avenue at Hanahan Road (2008)
- Murray Drive at Yeamans Hall Road (2014)
- North Highway 17-A at Highway 41 (2008)
- Old Highway 52 at Cypress Gardens Road (2008)
- Royle Road at Sangaree Parkway (2014)



Daniel Island Drive at
Seven Farms Drive



Royle Road at
Sangaree Parkway

Completed Projects

Major Resurfacing Projects (~\$31M spent)

- Black Tom Road (2014)
- Dr. Evans Road (2014)
- Hoodtown Road (2014)
- Jedburg Road (US 176 to County Line) (2008)
- Mudville Road (2014)
- Old Highway 52 (2014)
- SC 402 (minimum of 7 miles) (2014)
- SC 45 (minimum of 6 miles) (2014)
- SC 6 (Main St. Moncks Corner) (2014)
- SC Highway 6 (S-5 to SC-311) (2008)

Other Transportation Projects (~\$6M spent)

- Berkeley County Airport Runway Extension Project (2014)
- Bushy Park Channel Dredging (2014)



Bushy Park
Channel Dredging



Completed Projects – Paving (73 Roads, ~\$25M spent)

Ambassador Avenue (2008)
Arthur Gillins Lane (2008)
Avery Drive (2008)
Ballentine Street (2014)
Barnyard Road (2014)
Beulah Tabernacle Road (2008)
Blanding Road (2008)
Bridle Lane (2014)
Britt Drive (2014)
Calestown Road (2008)
Cannon Court (2014)
Caroline Drive (2014)
Cherrywood Drive (2014)
Churchill Road (2014)
Coaxum Road (2008)
Countryside Way (2014)
Crawford Road (2008)
Crest Lane (2014)
Dennis Drive (2008)
Dewey Drive (2014)
England Road (2008)
Fall Street (2014)
Farm Hill Circle (2008)
Fauling Road (2008)
Felix Lane (2014)

Fennick Drive (2008)
Firehouse Road (2008)
Four Acre Lane (2014)
Frances Street (2014)
Galloway Court (2014)
George Wigfall Road (2008)
Georgiana Drive (2014)
Green Bay Road (2008)
Greenleaf Drive (2014)
Harlock Drive (2014)
Heyward Lane (2014)
Hunt Drive (2014)
Jacob Piland Road (2008)
Jasper Lane (2014)
Jelly Rolls Road (2014)
Kale Street (2014)
Marvel Oak Circle (2014)
Mary Street (2014)
McElveen Avenue (2014)
Memory Lane (2014)
Millwood Loop (2014)
Mitchum Town Road (2008)
Morrison Drive (2014)
Moultrie Lane (2008)
Mourning Dove Court (2008)

Old Parker Road (2014)
Orvin Street (2014)
Paslay Drive (2014)
Radford Lane (2014)
Ranch Drive (2014)
Sanders McNeil Road (2014)
Schurlknight Road (2014)
Sheriff's Lane (2014)
Spring Pond Road (2008)
Starks Croker Drive (2008)
Steelshed Lane (2014)
Stevensridge Lane (2008)
Striper Avenue (2014)
Telfair Road (2014)
Timberline Way (2008)
Tobacco Road (2008)
Tom Conley Park Road (2014)
Tracy Road (2014)
Tuxbury Farm Road (2014)
Upton Road (2014)
Water Pointe Avenue (2014)
Wilder Road (2008)
Zion Road (2008)



Starks Croker



Jacob Piland

Building Berkeley

Learn more about active infrastructure improvements around Berkeley County including bridges, dirt to pave, interchanges, resurfacing, storm water, and road widening road projects by using the **QR Code** below or going to **buildingberkeley.com**!



Thank You

To access this presentation, use the QR Code below!

